BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements, developments and Construction Of Lead Off Drain From Venkatala Lake View Layout To Yelahanka Waste Weir and Samudaya Bhavana at Ambedkarnagara and Additional floor to Someswara temple Samudaya Bhavana and Kanakanagara Samudaya bhavana, Additional Improvements to Garadi mane and Developmental Of Balanace Roads In Kempegowda Ward, Providing Chain link Fencing to Doddabettahalli Govt. School Ground (Sy.No5) in ward no. 01, 03,04 and 05

Sl No	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	Feb To March 23	April To May 23	June To July 23	Aug To Sep 23	Oct to Nov 23
5	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such similar works in all kinds of soils ; as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter.	Cum	1923.23	1922.61	99.97					
6	Providing And Filling In Foundation With Granite/Trap Broken Metal 100mm And Down Size With Approved Sand Including Hand Packing, Ramming, Watering,Including Cost Of All Materials And Labour With All Lead And Lift Complete As Per Specification	Cum	243.26	243.26	100.00					
7	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of	Cum	557.74	557.72	100.00					
8	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications.	Tn	79.50	79.49	100.00					
9	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep	Cum	813.20	813.17	100.00					
13	Providing and fixing precast reinforced cement concrete covering slabs of 10Cm thick made of M20 with OPC cement,with 20mm and down size graded granite metal coarse aggregate @0.70 mixed, Inculding providing and removing centering, shuttering, strutting propping etc., for edges of slabs with TMT steel (Fe500) cost of all materials, labour, all lead and lift, HOM of machinery, curing, including cost of reinforcement	Sqm	587.28	587.28	100.00					
14	Providing and fixing precast reinforced cement concrete covering slabs of 15Cm thick made of M20 with OPC cement,with 20mm and down size graded granite metal coarse aggregate @0.70 mixed, Inculding providing and removing centering, shuttering, strutting propping etc., for edges of slabs with TMT steel (Fe500) cost of all materials,	Sqm	868.41	868.41	100.00					
15	Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in charge. (Pot Hole)	Sqm	134.91	134.91	100.00					
16	Providing and fixing G.I. chain link fabric fencing of required width in mesh size 50x50 mm including strengthening with 2 mm dia wire or nuts, bolts and washers as required complete as per the direction of Engineer-in-charge. (Made of G.I. wire of dia 4 mm)	Sqm	1013.60	1013.60	100.00					
18	Providing and fixing Structural Steel work in single section, fixed with or without connecting plate, including cutting, hoisting, fixing in position and applying a priming coat of approved steel primer all complete including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of the	Kgs	9615.65	9615.30	100.00					

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,

Sl No	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	Feb To March 23	April To May 23	June To July 23	Aug To Sep 23	Oct to Nov 23
19	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of	Cum	30.48	30.48	100.00					
20	Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and	Nos	3388.00	3388.00	100.00					
21	Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces	Sqm	533.51	533.42	99.98					
23	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious	Cum	8239.33	8239.33	100.00					
24	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per clause 401	Cum	506.51	506.51	100.00					
25	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and	Cum	759.77	759.66	99.99					
27	Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.20 kg/m2 on the prepared bituminous surface cleaned with mechanical broom.	Sqm	8371.76	8371.53	100.00					
29	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 per cent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with	Cum	334.87	334.86	100.00					
30	Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 g/ m2 area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35-2015.The finished surface to be level, uniform and free from streaks and holes.	Sqm	287.06	287.06	100.00					
31	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km	t.Km	13008.09	13006.23	99.99					
32	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts and lead	Tn	3.96	3.96	99.97					
33	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of	Cum	66.49	66.49	100.00					

ಸಹಾಯಕ ಆಯುಕ್ತರಿಗೆ ಆಕ್ಷೇಪಣೆಯಿರುವ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,

Sl No	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	Feb To March 23	April To May 23	June To July 23	Aug To Sep 23	Oct to Nov 23
34	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts and lead	Cum	68.72	68.72	100.00					
35	Earth work excavation for Foundation by mechanical means for all works & depth upto 3 m, as per drawing and technical specifications, including setting out, sharing, strutting, barricading, caution lights, including dressing of excavated surfaces, disposing off or levelling the excavated earth or cutting & stacking the selected earth	Cum	359.76	359.76	100.00					
36	Providing and laying in position Reinforced cement concrete for all Foundation works. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticizers laid in finished layers, well	Cum	58.37	58.37	100.00					
37	Coloumn Up to Plinth	Cum	4.46	4.46	100.00					
38	Plinth Beam	Cum	12.83	12.83	100.00					
39	Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment, creating continuous chemical barrier under and around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of wall	Sqm	251.16	251.16	100.00					
40	Providing Size Stone masonry with hard stone in foundation & plinth with Cement mortar 1:6(1 cement : 6 coarse sand) (V-II Page No.9, Item No.5.4 of PWD SR 2021-22)	Cum	262.81	262.81	100.00					
45	Providing and laying in position Reinforced cement concrete for all Super structures of building , Road works, Water works, Irrigation works & super structure works of bridges upto 3.50 m height. The granite/ trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticizers laid	Cum	18.61	18.61	100.00					
46	Roof Beam	Cum	46.75	46.75	100.00					
47	Slab	Cum	74.73	74.73	100.00					
48	Providing Thermo-Mechanically Treated bars of grade Fe-500D or more Steel reinforcement for R.C.C. work including straightening, cutting, bending, placing in position, binding and anchoring to adjacent members wherever necessary complete	Kg	24832.70	24832.57	100.00					
49	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x200x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour,	Sqm	247.74	247.74	100.00					
52	Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials,	Cum	1.07	1.07	100.00					
53	Fixing of door frame in an existing opening including embedding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and down size granite metal painting two coats of coal tar to sides of	Nos	11.00	11.00	100.00					

ಸರಕಾರಿ ಕಾರ್ಯಕ್ರಮಗಳ ಅಭಿಯಂತರರು
ಯಲಬರ್ಗ ಉಪವಿಭಾಗ.

Sl No	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	Feb To March 23	April To May 23	June To July 23	Aug To Sep 23	Oct to Nov 23
54	Providing and fixing M.S. grills of required pattern in frames of windows etc. with M.S. flats, square or round bars etc. including priming coat with approved steel primer all complete. Fixed to steel windows by welding (V-II, Page No.85, Item No.11.34A of	Kg	2593.44	2593.44	100.00					
55	Providing 15 mm cement plaster on the rough side of single or half brick wall of mix 1:4 (1 cement: 4 fine sand) including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour,	Sqm	1030.16	1030.16	100.00					
56	Providing 20 mm cement plaster of mix :1:4 (1 cement: 4 fine sand) to brick/stone masonary including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing	Sqm	2362.98	2362.98	100.00					
57	complete as per specifications and as per directions of Engineer-in-charge (V-II, Page Providing and laying flooring and steps fine machine polished granite stone slabs 20 mm thick on cement mortar bed 1:6, 20 mm thick, and joints finished with cement mortar 1:3 over existing cement concrete bed including cost of materials, mortar, labour, curing complete as per specifications (V-II, Page No.64, Item No.9.30 of PWD	Sqm	497.32	497.32	100.00					
58	Providing and applying white cement based putty of average thickness 1 mm, of approved brand and manufacturer, over the plastered wall surface to prepare the surface even and smooth complete as per specifications and as per directions of	Sqm	1026.02	1026.02	100.00					
59	Providing and laying Ceramic glazed floor tiles of size 300x300 mm (thickness to be specified by the manufacturer), of 1st quality conforming to IS :15622, of approved make, in all colours, shades, except White, Ivory, Grey, Fume Red Brown, laid on 20	Sqm	80.89	80.89	100.00					
60	Providing skirting, dadoing, rises of steps with white glazed tiles 6mm thick on 10mm thick cement plaster 1:3 and jointed with white cement slurry over existing rough plaster surface using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications (V-II, Page No.65, Item No.9.38 of	Sqm	53.93	53.93	100.00					
61	Providing and fixing flush door shutter made out of solid core block board type, well seasoned , chemically treated hard wood battens and internal frame with minimum 45 mm wide wooden frame all round door shutters covered with cross bonded wooden [illegible]	Sqm	13.10	13.10	100.00					
62	Providing and fixing in position fully panelled Honne wood shutters for doors with stiles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and stiles 100mm wide as per drawing and panels of 25mm thick including cost of	Nos	16.86	16.86	100.00					
63	Providing & fixing of 2-track x 2-panel sliding windows made out of multi chambered UPVC(Matching to RAL-9016) sections and with minimum TiO2(Titanium Dioxide) at 6 PHR with TPE (Thermo Plastic Elastomer) and lead free, gaskets -grey color having isolated drainage and reinforced with Galvanized iron profile through-out the window.	Sqm	65.08	65.08	100.00					
64	Providing and laying water proofing treatment to the Roof with PU based single component elastomeric pure polyurethane based coating on New terrace/Chajja/Sunken portion of WC/Bathroom, cold applied PU waterproofing	Sqm	374.31	374.31	100.00					
65	Wall painting with acrylic emulsion paint of approved brand and manufacture to give an even shade .Two coats on new work after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications	Sqm	2439.28	2439.28	100.00					
66	Providing White washing with lime to give an even shade .New work (three coats) with lime of approved quality, including cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge. (V-II, Page No.44, Item No.8.21 of PWD SR 2021-22)	Sqm	2294.44	2294.44	100.00					

ಸಹಾಯಕ ಆಯುಕ್ತರ ಕಛೇರಿ ಆಯುಕ್ತರದು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.

Sl No	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	Feb To March 23	April To May 23	June To July 23	Aug To Sep 23	Oct to Nov 23
67	Finishing walls with Acrylic Smooth exterior paint of required shade :New work (Two coat applied @ 1.67 ltr/10 m² over and including priming coat of exterior primer applied @ 2.20 kg/10 m²) with paint of approved quality to give an even shade, after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, coat of materials	Sqm	881.18	881.18	100.00					
68	Providing and fixing stainless steel (Grade 304) railing made of Hollow tubes, channels, plates etc., including welding, grinding, buffing, polishing and making curvature (wherever required) and fitting the same with necessary stainless steel nuts	kg	1704.00	1704.00	100.00					
69	Painting wood work with Deluxe Multi Surface Paint of required shade. Two coat applied @ 0.90 ltr/10 m² over an under coat of primer applied @0.75 ltr/10 m² of approved brand and manufacture to give an even shade including preparing the surface after thoroughly cleaning oil grease dirt and foreign matter and sweeping	Sqm	47.04	47.04	100.00					
70	Painting Steel work with Deluxe Multi Surface Paint to give an even shade. Two coat applied @ 0.90 ltr/10 m² over an under coat of primer applied @ 0.80 ltr/10 m² of approved brand and manufacture including preparing the surface after thoroughly	Sqm	65.88	65.88	100.00					
72	Providing and fixing of wall cladding using 20mm thick gang saw water cut Shiva gold granite, grey granite in CM 1:3 (1 cement : 3 coarse sand) proportion cut to required shape, pattern with paper joints, finished with cement mortal using white cement and colour pigments to match the colour of slab making through jointing with sealant,	Sqm	96.85	96.85	100.00					
73	Providing and fixing chromium plated brass handles of 100/125 mm with necessary screws etc. Complete(V-II Page No.107, Item No.12.62 of PWD SR 2021-22)	Nos	26.00	26.00	100.00					
74	Providing and fixing ISI marked M.S. pressed butt hinges bright finished with necessary screws etc.125x65x2.12mm(V-II Page No.107, Item No.12.68.1 of PWD SR 2021-22)	Nos	40.00	40.00	100.00					
75	Providing and fixing bright finished brass tower bolts (barrel type) with necessary screws etc. Complete 250x10mm (V-II Page No.109, Item No.12.76 of PWD SR 2021-22)	Nos	26.00	26.00	100.00					
76	Providing and fixing white vitreous china pedestal type water closet (European type) with seat and lid, 10 litre low level white vitreous china flushing cistern & C.P. flush bend with fittings & C.I. brackets, 40 mm flush bend, overflow arrangement with specials of standard make and mosquito proof coupling of approved municipal design	Nos	4.00	4.00	100.00					
77	Providing and fixing white vitreous china laboratory sink with C.I. brackets, C.P. brass chain with rubber plug, 40 mm C.P brass waste and 40mm C.P. brass trap with necessary C.P. brass unions complete, including painting of fittings and brackets,	Nos	7.00	7.00	100.00					
78	Providing and fixing white vitreous china flat back half stall urinal of size 580x380x350 mm with white PVC automatic flushing cistern, with fittings, standard size C.P. brass flush pipe, spreaders with unions and clamps (all in C.P. brass) with waste fitting as per	Nos	2.00	2.00	100.00					
79	Providing and fixing Chlorinated Polyvinyl Chloride (CPVC) pipes, having thermal stability for hot & cold water supply, including all CPVC plain & brass threaded fittings, i/c fixing the pipe with clamps at 1.00 m spacing. This includes jointing of pipes & fittings with one step CPVC solvent cement and the cost of cutting chases and making	m	84.00	84.00	100.00					
80	Providing and fixing Chlorinated Polyvinyl Chloride (CPVC) pipes, having thermal stability for hot & cold water supply, including all CPVC plain & brass threaded fittings, i/c fixing the pipe with clamps at 1.00 m spacing. This includes jointing of pipes & fittings with one step CPVC solvent cement and the cost of cutting chases and making good the same including testing of joints complete as per direction of Engineer in	m	54.00	54.00	100.00					

404

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

Sl No	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	Feb To March 23	April To May 23	June To July 23	Aug To Sep 23	Oct to Nov 23
81	Providing and fixing Chlorinated Polyvinyl Chloride (CPVC) pipes, having thermal stability for hot & cold water supply, including all CPVC plain & brass threaded fittings, i/c fixing the pipe with clamps at 1.00 m spacing. This includes jointing of pipes & fittings with one step CPVC solvent cement and the cost of cutting chases and making	m	24.00	24.00	100.00					
82	Supplying PVC ringtite pipes conforming to IS 4985:2000 with latest amendments and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading unloading	M	51.50	51.50	100.00					
83	Providing and fixing gun metal non- return valve of approved quality (screwed end)(V-II Page No.115, Item No.13.6.1.2 of PWD SR 2021-22)	Nos	3.00	3.00	100.00					
84	Providing and fixing ball valve (brass) of approved quality, High or low pressure, with plastic floats complete(V-II Page No.115, Item No.13.5.2 of PWD SR 2021-22)	Each	5.00	5.00	100.00					
85	Providing and fixing PTMT pillar cock of approved quality and colour 15 mm nominal bore, 125 mm long foam flow, weighing not less than 120 gms(V-II Page No.118, Item No.13.20.2 of PWD SR 2021-22)	Each	7.00	7.00	100.00					
86	Bottle trap 38 mm single piece moulded with height of 270 mm, effective length of tail pipe 260 mm from the centre of the waste coupling, 77 mm breadth with 25 mm minimum water seal, weighing not less than 263 gms (V-II Page No.129, Item	Each	5.00	5.00	100.00					
87	Providing and fixing brass bib cock of approved quality 20 mm nominal bore (V-II Page No.129, Item No.13.3.2 of PWD SR 2021-22)	Nos	10.00	10.00	100.00					
88	Providing and fixing brass stop cock of approved quality 20 mm nominal bore (V-II Page No.129, Item No.13.3.2 of PWD SR 2021-22)	Nos	8.00	8.00	100.00					
89	Providing, laying & fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mix finished with	Sqm	55.98	55.98	100.00					
90	Providing and fixing in position 12mm thick plaster of paris (Gypsum anhydrous) for ceiling reinforced with hessian cloth flat surface with ceiling tiles up to a height of 5 m above floor level over aluminium strips 25mm x 6mm and rendered smooth with	Sqm	273.10	273.10	100.00					
91	plaster of paris including cost of materials, labour, curing complete as per Concealed Conduit System Supplying heavy gauge PVC conduit pipe 19/20mm dia 2mm thick conforming to IS 2509 with suitable size bends, metal/PVC junction boxes adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction	m	108.00	108.00	100.00					
92	Concealed Conduit System Supplying heavy gauge PVC conduit pipe 25mm dia 2mm thick conforming to IS 2509 with suitable size bends, metal/PVC junction boxes adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction	m	108.00	108.00	100.00					
93	Concealed Conduit System Supplying heavy gauge PVC conduit pipe 19/20mm dia 2mm metal/PVC junction boxes adhesive paste etc. By groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the surface of the brick level	m	156.00	156.00	100.00					

ಸಹಾಯಕ ಆಯುಕ್ತರು ಆಯುಕ್ತರವರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.

Sl No	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	Feb To March 23	April To May 23	June To July 23	Aug To Sep 23	Oct to Nov 23
94	Concealed Conduit System: Supplying heavy gauge PVC conduit pipe 25mm dia 2.mm metal/PVC junction boxes adhesive paste etc. By groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the surface of the brick level and	m	114.00	114.00	100.00					
95	Concealed Conduit System: Supplying heavy gauge PVC conduit pipe 32mm dia 2.5mm metal/PVC junction boxes adhesive paste etc. By groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the surface of the brick level	m	36.00	36.00	100.00					
97	1.5 Sqm	m	1300.00	1300.00	100.00					
98	2.5 Sqm	m	740.00	740.00	100.00					
99	4.0 Sqm	m	680.00	350.00	51.47					
100	10.0 Sqm	m	280.00	280.00	100.00					
101	Point wiring using Copper wire without switch.Supplying and wiring adopting loop system in existing PVC Conduit/casing capping using 1100V Grade, COPPER conductor flexible multistrand FRLS PVC insulated, 2x1.5 Sq.mm Cable confirming to the GTP	Point	66.00	66.00	100.00					
105	6-32 Amps DP	Each	8.00	8.00	100.00					
106	40 Amps TPN	Each	6.00	6.00	100.00					
107	50-63 Amps SP	Each	6.00	6.00	100.00					
108	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc. with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting.	Each	2.00	2.00	100.00					
109	Supplying and fixing regular MCB distribution boards on wall/wood board/flush mounting using required clamps, bolts, nuts etc. with provision for fixing suitable type capacity MCB's single phase/3 phase/single door with power coated painting etc.,	Each	2.00	2.00	100.00					
110	Supplying and fixing 32Amps security and energy saving DP switch with key tag, suitable to operate on 230 Volts, 50Hz AC supply & completely wired on existing box (Page No.6, Item No.3.7 of PWD Electrical SR 2021-22)	Each	10.00	10.00	100.00					
111	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall 1-3 Way (Page No.5, Item No.3.4.1 of PWD)	Each	13.00	13.00	100.00					
112	Supplying and fixing of 20/40 Watts heavy duty open construction Ferromagnetic copper ballast for fluorescent tubes. Supplying and fixing of 20/40 Watts heavy duty open construction Ferromagnetic copper ballast for fluorescent tubes, Class H	Each	34.00	34.00	100.00					

ಸಹಾಯಕ ಅಯುಕ್ತರುಗಳ ಆಡಳಿತಾಧಿಕಾರಿ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಬಾಪೂಜಿನಗರ.

Sl No	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	Feb To March 23	April To May 23	June To July 23	Aug To Sep 23	Oct to Nov 23
113	Supply and fixing metal fan box with round hook (Page No.2, Item No.1.12 of PWD Electrical SR 2021-22)	Nos	20.00	20.00	100.00					
114	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293.(Page No.5, Item No.3.6 of PWD Electrical SR 2021-22) 6Amps SP Switch	Each	100.00	100.00	100.00					
115	6Amps 3way 5 pin socket	Each	36.00	36.00	100.00					
116	16Amps SP Switch	Each	16.00	16.00	100.00					
117	32Amps Flush/projected types DP switch	Each	6.00	6.00	100.00					
120	6Way	Each	8.00	8.00	100.00					
122	10-12Way	Each	20.00	20.00	100.00					
124	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. (Page No.5, Item No.3.5 of PWD	Each	13.00	13.00	100.00					
126	6Moudule	Each	8.00	8.00	100.00					
128	10Moudule	Each	3.00	3.00	100.00					
129	12Moudule	Each	17.00	17.00	100.00					
130	Supplying capacitor type ceiling fan complete with down rod blades, shackle, canopies for operation on 230 Volts, 50 Cycles. Single phase AC supply conforming to ISS-374-1979 and with double ball bearing system (84/9.5)56" Sweep (1400mm) Regular	Each	28.00	28.00	100.00					
132	Fixing all types and all capacities of fluorescent / false ceiling / spot light / CFL / LED fittings indoor on the wall / ceiling / rafters / girders using 23/0.0076" twin twisted PVC insulated wires, required Nos of round blocks and clamps. 14.7.1 On wall / ceiling	Each	66.00	66.00	100.00					
E1	Fabricating, providing and erecting in position of MS Hot Dip Galvanised Sq. Hallow Poles of 132 X 132 Heavy gauge of length 3000mm with MS. Hot dip Galvanised grill work as per approved design and drawing of chief architect. Using 12 X 75mm	Sqm	49.64	49.64	100.00					
E2	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x150x200mm having brick density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:3 as per IS 2572-2005 including cost of all materials, labour	Sqm	885.23	885.23	100.00					

ಸಹಾಯಕ ಅಯುಕ್ತರಾದ ಅಥಣಿ ಉಪವಿಭಾಗ
ಯಲಬುರ್ಗಾ ಸಹಾಯಕ ಆಯುಕ್ತರು
ಆದೇಶಿಸಿದ್ದಾರೆ

Sl No	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	Feb To March 23	April To May 23	June To July 23	Aug To Sep 23	Oct to Nov 23
E3	Providing and fixing in position collapsible steel shutters with vertical channels 20x10x2 mm and braced with flat iron diagonals 20x5 mm size, with top and bottom rail of T-iron 40x40x6 mm, with 40 mm dia steel pulleys, complete with bolts, nuts, locking arrangement, stoppers, handles, including applying a priming coat of	Sqm	9.20	9.20	100.00					
E4	Providing and fixing hand rail of approved size by welding etc. to steel ladder railing, balcony railing, staircase railing and similar works, including applying priming coat of approved steel primer G.I. pipes including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of the Engineer in-	KG	400.00	400.00	100.00					
E5	Construction of Embankment by excavating the available approved Gravel/Murrum deposited at a place or borrow pits during or prior excavation with all lifts and lead, transportation to site, spreading, grading to required slope and compacting to meet	Cum	600.00	600.00	100.00					
E6	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of	Cum	67.50	67.50	100.00					

Planned
Execute